

SMCCCD BOND FUNDED PROJECTS
Bond Expenditures ending September 30, 2003

	Location	PROJECT NAME	Project List Reference	Budget	Expenditure as of 09/30/03	Commitments	Balance
1	DW	General Bond Expenses		1,324,800.41	1,317,250.41	7,050.00	500.00
2	DW	Project Requirements/Compliance	Footnote 1	14,100,250.00	2,717,894.19	8,881,455.84	2,500,899.97
3	DW	Energy Efficiency Projects	I.T.1 THRU 6	15,359,795.00	3,668,174.72	11,198,040.07	493,580.21
4	DW	Central Plant	I.T.3	20,000.00	14,362.00	0.00	5,638.00
5	DW	Property Acquisition (Pacific Heights)	III.D.2	7,607,701.46	7,607,701.46	0.00	0.00
6	DW	KCSM Digital Project	II.E	6,000,000.00	2,403,551.96	1,396,919.81	2,199,528.23
7	DW	Geotechnical Services	I.B	150,000.00	56,260.00	28,340.00	65,400.00
8	DW	Environmental Testing	I.B	50,000.00	0.00	0.00	50,000.00
9	DW	CEQA Compliance	I.B.-F/L/M/R-V	125,000.00	2,535.00	5,245.00	117,220.00
10	DISTRICTWIDE PROJECT TOTAL			44,737,546.87	17,787,729.74	21,517,050.72	5,432,766.41
11	Cañada	Bldg 3	I.O/P/Q	3,043,446.00	414,848.61	2,174,939.49	453,657.90
12	Cañada	Bldg 6	I.O/P/Q	150,000.00	11,956.00	1,684.00	136,360.00
13	Cañada	Bldg 9	II.A.1	2,003,000.00	74,404.79	6,888.76	1,921,706.45
14	Cañada	Space Programming	III.D.2	270,025.00	232,390.04	29,261.15	8,373.81
15	Cañada	Exterior Walkway Lighting	I.T.2	258,080.00	52,192.94	133,960.26	71,926.80
16	Cañada	Swing Space	III.D.2	200,000.00	0.00	0.00	200,000.00
17	Cañada	Bldg 17	I.O/P/Q	1,208,000.00	140,129.20	55,609.88	1,012,260.92
18	Cañada	Utility Infrastructure Upgrade	I.L/M/T.1&2; II.B	784,960.00	169,675.81	0.00	615,284.19
19	Cañada	Bldg 13	I.O/P/Q	150,000.00	3,483.51	0.00	146,516.49
20	Cañada	Bldg 5	I.O/P/Q	375,000.00	86,303.02	1,684.01	287,012.97
21	Cañada	Fire/Life Safety	I.G-H/T.1; II.B/D	25,000.00	0.00	0.00	25,000.00
22	Cañada	Bldg 2	I.O/P/Q; II.H/J	200,000.00	74,630.41	43,019.26	82,350.33
23	Cañada	Bldg 22	I.O/P/Q; II.H/J	675,000.00	4,713.09	70,209.36	600,077.55
24	Cañada	Bldg 18	I.O/P/Q	25,000.00	3,316.46	0.00	21,683.54
25	Cañada	Wayfinding Signage	I.N	129,000.00	2,462.41	0.00	126,537.59
26	Cañada	Bldg 1 / Gym	I.O/P/Q	200,000.00	6,664.00	2,236.00	191,100.00
27	Cañada	Landscape Upgrades	I.R.S	738,055.00	3,135.26	246,428.88	488,490.86
28	Cañada	Parking/Sidewalk Upgrades	I.M	975,864.00	208,846.35	41,153.77	725,863.88
29	Cañada	Bldg 16	I.O/P/Q	250,000.00	0.00	0.00	250,000.00
30	CAÑADA COLLEGE PROJECT TOTAL			11,660,430.00	1,489,151.90	2,807,074.82	7,364,203.28
31	CSM	Bldg 18	I.O/P/Q	1,724,600.00	25.00	0.00	1,724,575.00
32	CSM	Bldg 33	I.O/P/Q	360,000.00	117,392.80	139,113.40	103,493.80
33	CSM	Integrated Science Center	III.B.1	700,000.00	349,839.93	33,802.47	316,357.60
34	CSM	Regional Public Safety Ctr	III.B.3	700,000.00	18,734.01	214,974.99	466,291.00
35	CSM	Swing Space	III.D.2	200,000.00	6,838.27	0.00	193,161.73
36	CSM	Space Programming	III.D.2	295,000.00	80,406.97	130,232.18	84,360.85
37	CSM	Exterior Walkway Lighting	I.T.2	179,000.00	174,289.05	3,449.35	1,261.60
38	CSM	Bldgs 25-29	III.D.2	45,000.00	7,810.00	0.00	37,190.00
39	CSM	Bldgs 5/6	I.O/P/Q	2,360,000.00	159,910.74	291,496.10	1,908,593.16
40	CSM	Bldg 34	I.O/P/Q	1,900,000.00	65,060.70	140,211.72	1,694,727.58
41	CSM	Bldg 17	I.O/P/Q	720,000.00	5,333.05	0.00	714,666.95

SMCCCD BOND FUNDED PROJECTS
Bond Expenditures ending September 30, 2003

	Location	PROJECT NAME	Project List Reference	Budget	Expenditure as of 09/30/03	Commitments	Balance
42	CSM	Utility Infrastructure Upgrade	I.L/M/T.1&2; II.B	404,636.00	223,800.29	8,236.24	172,599.47
43	CSM	Bldg 8	I.O/P/Q	140,000.00	10,937.74	92,700.00	36,362.26
44	CSM	Bldg 14	I.O/P/Q	10,000.00	8,348.00	0.00	1,652.00
45	CSM	Bldg 1	I.O/P/Q	0.00	0.00	0.00	0.00
46	CSM	Bldg 19	I.O/P/Q	60,000.00	3,655.72	0.00	56,344.28
47	CSM	Fire/Life Safety	I.G-H/T.1; II.B/D	25,000.00	9,602.91	0.00	15,397.09
48	CSM	Bldg 7	I.O/P/Q	25,000.00	0.00	0.00	25,000.00
49	CSM	Bldg 10/11/12	I.O/P/Q	80,000.00	58,500.00	6,500.00	15,000.00
50	CSM	Bldg 9	I.O/P/Q	500,000.00	25,566.26	71,162.30	403,271.44
51	CSM	Bldg 2/Choral Room	I.O/P/Q	150,000.00	4,928.00	27,693.67	117,378.33
52	CSM	Landscape Upgrades	I.R.S	800,000.00	2,921.19	18,778.79	778,300.02
53	CSM	Parking/Sidewalk Upgrades	I.M	1,000,000.00	128,720.03	248,860.56	622,419.41
54	CSM	Bldg 4	I.O/P/Q	30,000.00	0.00	0.00	30,000.00
55	COLLEGE OF SAN MATEO PROJECT TOTAL			12,408,236.00	1,462,620.66	1,427,211.77	9,518,403.57
56	Skyline	Bldg 3	I.O/P/Q	413,167.00	169,859.55	87.69	243,219.76
57	Skyline	Bldg 6	III.C.2	1,000,000.00	41,206.57	782,040.00	176,753.43
58	Skyline	Bldg 7/8	I.O/P/Q	1,615,988.00	65,945.64	586.31	1,549,456.05
59	Skyline	Space Programming	III.D.2	310,025.00	185,685.44	70,834.72	53,504.84
60	Skyline	Swing Space	III.D.2	430,000.00	193,413.80	0.00	236,586.20
61	Skyline	Exterior Walkway Lighting	I.T.2	54,000.00	26,646.52	5,262.80	22,090.68
62	Skyline	Bldg 1	I.A	500,000.00	254,412.36	24,102.64	221,485.00
63	Skyline	Bldg 2	I.O/P/Q	240,000.00	131,299.38	0.00	108,700.62
64	Skyline	Utility Infrastructure Upgrade	I.L/M/T.1&2; II.B	348,488.00	35,826.95	0.00	312,661.05
65	Skyline	Fire/Life Safety	I.G-H/T.1; II.B/D	25,000.00	0.00	0.00	25,000.00
66	Skyline	Parking/Sidewalk Upgrades	I.M	532,821.00	84,087.10	165,913.01	282,820.89
67	Skyline	Landscape Upgrades	I.R.S	700,000.00	2,073.41	19,626.63	678,299.96
68	Skyline	Exterior Painting	I.O	400,000.00	0.00	0.00	400,000.00
69	SKYLINE COLLEGE PROJECT TOTAL			6,569,489.00	1,190,456.72	1,068,453.80	4,310,578.48
70	GRAND TOTAL			\$75,375,701.87	\$21,929,959.02	\$26,819,791.11	\$26,625,951.74

1. Includes program/project management, assessment Dbase, aerial topographic surveys, blueprint conversion expense.