

SMCCCD BOND FUNDED PROJECTS (MEASURE C - 49XXX)
Bond Interest Expenditures ending September 30, 2008

	Location	PROJECT NAME	Project List Reference	Budget	Expenditure as of 9/30/08	Commitments	Balance	Notes
1	DW	General Bond Expenses		220,100.01	212,500.01	0.00	7,600.00	
2	DW	Project Requirements/Compliance	Footnote 1	13,890,200.35	13,517,073.82	251,799.45	121,327.08	1
3	DW	Energy Efficiency Projects	I.T.1 THRU 6	17,421,628.43	17,421,601.43	0.00	27.00	
4	DW	Central Plant	I.T.3	14,362.00	14,362.00	0.00	0.00	
5	DW	Property Acquisition (Pacific Heights)	III.D.2	16,440,348.00	16,440,348.00	0.00	0.00	
6	DW	KCSM Digital Project	II.E	5,460,000.00	5,136,678.43	335,986.85	(12,665.28)	3
7	DW	Geotechnical Services	I.B	118,127.37	118,127.37	0.00	0.00	
8	DW	Fire Alarm Upgrade Ph. II	I.G	189,000.00	189,000.00	0.00	0.00	
9	DW	CEQA Compliance	I.B.-F/L/M/R-V	56,038.36	56,038.36	0.00	0.00	
10	DW	Teledata Upgrade	II.A THRU C	4,754,252.28	4,099,368.18	273,538.52	381,345.58	
11	DW	Computer Maintenance Mgmt System	II.D	250,000.00	113,027.28	24,300.00	112,672.72	
12	DW	CIP1 Contingency		0.00	0.00	0.00	0.00	
13	DISTRICTWIDE PROJECT TOTAL			58,814,056.80	57,318,124.88	885,624.82	610,307.10	
14	Cañada	Bldg 3 Fine Arts	I.O/P/Q	3,260,259.72	3,256,262.10	4,000.00	(2.38)	3
15	Cañada	Bldg 6 Library	I.O/P/Q	23,668.39	23,668.39	0.00	0.00	
16	Cañada	Bldg 9 Learning Resource Center (new)	II.A.1	8,848,263.32	8,770,149.74	39,026.83	39,086.75	
17	Cañada	Space Programming	III.D.2	363,348.13	344,882.55	4,924.89	13,540.69	
18	Cañada	Exterior Walkway Lighting	I.T.2	269,355.99	269,355.99	0.00	0.00	
19	Cañada	Swing Space	III.D.2	62,471.60	62,471.60	0.00	0.00	
20	Cañada	Bldg 17 Sciences	I.O/P/Q	176,768.24	176,768.24	0.00	0.00	
21	Cañada	Utility Infrastructure Upgrade	I.L/M/T.1&2; II.B	1,963,418.98	1,957,483.98	1,360.00	4,575.00	
22	Cañada	Bldg 13 Academic Classrooms	I.O/P/Q	936,673.92	936,673.92	0.00	0.00	
23	Cañada	Bldg 5 Student Center	I.O/P/Q	701,346.59	701,346.59	0.00	0.00	
24	Cañada	Fire/Life Safety	I.G-H/T.1; II.B/D	538,982.50	538,982.50	0.00	0.00	
25	Cañada	Bldg 2 Bookstore	I.O/P/Q; II.H/J	801,058.60	799,143.40	0.00	1,915.20	
26	Cañada	Bldg 22 CDC/Academic Classrooms	I.O/P/Q; II.H/J	1,556,930.04	1,556,930.04	0.00	0.00	
27	Cañada	Bldg 18 Sciences	I.O/P/Q	7,185.51	7,185.51	0.00	0.00	
28	Cañada	Wayfinding Signage	I.N	123,662.06	123,662.06	0.00	0.00	
29	Cañada	Bldg 1 Physical Education	I.O/P/Q	137,274.15	137,274.15	0.00	0.00	
30	Cañada	Landscape Upgrades	I.R.S	2,705,335.30	2,705,335.30	0.00	0.00	
31	Cañada	Parking/Sidewalk Upgrades	I.M	1,383,972.22	1,383,972.22	0.00	0.00	
32	Cañada	Bldgs 16,17,18 Sciences	I.O/P/Q	7,787,514.56	7,524,556.45	323,678.89	(60,720.78)	2, 3
33	Cañada	Bldg 8 Administration	I.O/P/Q	496,774.89	496,774.89	0.00	0.00	
34	Cañada	Bldg 3/13/18 Summer '04 Classroom Renovation	I.O/P/Q; II.C/H	474,644.78	474,644.78	0.00	0.00	
35	Cañada	ADA Accessibility Plan	I.I/J/L/M/N/Q.	31,120.56	31,120.56	0.00	0.00	
36	Cañada	Emergency Building Repairs	I.A,C-F,J,T1-4	40,221.85	0.00	0.00	40,221.85	
37	Cañada	Zone Controls	I.T.5.6	859,344.96	859,344.96	0.00	0.00	
38	Cañada	Access Controls	I.Q	547,150.36	547,150.36	0.00	0.00	
39	Cañada	Classroom Smart Technology	II.B/C/H/J	181,356.63	181,356.63	0.00	0.00	
40	Cañada	Construction Management		442,494.40	442,494.40	0.00	0.00	
41	Cañada	Bldgs 20 and 21	II.J	50,343.04	50,343.04	0.00	0.00	
42	CAÑADA COLLEGE PROJECT TOTAL			34,770,941.29	34,359,334.35	372,990.61	38,616.33	
43	CSM	Bldg 18 Academic Classrooms	I.O/P/Q	6,421,677.57	6,421,677.57	0.00	0.00	
44	CSM	Bldg 33 Child Development Center	I.O/P/Q	640,935.07	640,935.07	0.00	0.00	
45	CSM	Bldg 36 Science Building (new)	III.B.1	27,820,478.75	27,814,378.59	2,990.00	3,110.16	
46	CSM	Bldg 35 Regional Public Safety Center (new)	III.B.3	560,838.46	560,838.46	0.00	0.00	
47	CSM	Swing Space	III.D.2	451,765.04	451,765.04	0.00	0.00	
48	CSM	Space Programming	III.D.2	307,791.96	283,084.81	8,763.10	15,944.05	
49	CSM	Exterior Walkway Lighting	I.T.2	262,412.71	262,412.71	0.00	0.00	
50	CSM	Bldgs 25-29 Aeronautics/Academic Classrooms	III.D.2	62,500.79	62,500.79	0.00	0.00	
51	CSM	Bldgs 1/5/6 Administration/Student Center	I.O/P/Q	1,795,031.02	1,795,031.02	0.00	0.00	
52	CSM	Bldg 34 KCSM	I.O/P/Q	186,751.79	186,751.79	0.00	0.00	
53	CSM	Bldg 17 Faculty Offices	I.O/P/Q	31,125.42	31,125.42	0.00	0.00	
54	CSM	Utility Infrastructure Upgrade	I.L/M/T.1&2; II.B	6,428,430.75	6,423,005.38	0.00	5,425.37	
55	CSM	Bldg 8 Physical Education	I.O/P/Q	761,272.93	761,272.93	0.00	0.00	

	Location	PROJECT NAME	Project List Reference	Budget	Expenditure as of 9/30/08	Commitments	Balance	Notes
56	CSM	Bldg 14 Academic Classrooms	I.O/P/Q	50,189.89	50,189.89	0.00	0.00	
57	CSM	Bldg 19 Engineering	I.O/P/Q	1,363,034.90	1,363,034.90	0.00	0.00	
58	CSM	Fire/Life Safety	I.G-H/T.1; II.B/D	398,993.55	398,993.55	0.00	0.00	
59	CSM	Bldg 7 Facilities Maintenance Center (Roof)	I.O/P/Q	136,908.52	136,908.52	0.00	0.00	
60	CSM	Bldg 10/11/12 Sciences	I.O/P/Q	146,071.76	146,071.76	0.00	0.00	
61	CSM	Bldg 9 Library	I.O/P/Q	3,486,002.29	3,485,272.29	0.00	730.00	
62	CSM	Bldg 2 Choral Room	I.O/P/Q	46,745.51	46,745.51	0.00	0.00	
63	CSM	Landscape Upgrades	I.R.S	94,001.50	90,401.50	8,900.00	(5,300.00)	3
64	CSM	Parking/Sidewalk Upgrades	I.M	210,868.60	210,868.60	0.00	0.00	
65	CSM	Bldg 4	I.O/P/Q	4,887.00	4,887.00	0.00	0.00	
66	CSM	Bldg 3 Theater	I.O/P/Q	131,730.18	131,730.18	0.00	0.00	
67	CSM	Bldg 16 Academic Classrooms	I.O/P/Q	827,484.08	827,484.08	0.00	0.00	
68	CSM	ADA Accessibility Plan	I./J/L/M/N/Q.	143,408.34	143,408.34	0.00	0.00	
69	CSM	Emergency Building Repairs	I.A/C/J/Q	131,979.56	33,657.36	0.00	98,322.20	
70	CSM	Bldgs 21 thru 24	I.O/P/Q	16,159.99	16,159.99	0.00	0.00	
71	CSM	Bldg 12 Elevator Repair	I.J	28,193.00	28,193.00	0.00	0.00	
72	CSM	Bldg 21 Cosmetology	II.G	31,910.73	31,910.73	0.00	0.00	
73	CSM	Wayfinding	I.N	13,549.27	13,549.27	0.00	0.00	
74	CSM	Classroom Technology	II.B/C/H/J	578,017.82	543,205.32	20,312.50	14,500.00	
75	CSM	Zone Controls	I.T5,6	199,124.99	199,124.99	0.00	0.00	
76	CSM	Access Controls	I.Q	148,851.56	148,851.56	0.00	0.00	
77	CSM	Construction Management		671,931.20	671,931.20	0.00	0.00	
78	COLLEGE OF SAN MATEO PROJECT TOTAL			54,591,056.50	54,417,359.12	40,965.60	132,731.78	
79	Skyline	Bldg 3 Physical Education	I.O/P/Q	7,719,190.35	7,456,370.14	0.00	262,820.21	2
80	Skyline	Bldg 6/7A Student Union/Science Annex (new)	III.C.2	28,468,944.83	28,462,216.83	4,470.00	2,258.00	
81	Skyline	Bldg 7/8 Sciences/Academic Building	I.O/P/Q	9,913,475.92	9,904,523.08	0.00	8,952.84	2
82	Skyline	Bldg 5	I.O/P/Q	679,492.99	678,972.99	520.00	0.00	
83	Skyline	Space Programming	III.D.2	295,573.64	269,895.54	6,417.01	19,261.09	
84	Skyline	Swing Space	III.D.2	3,222,170.42	3,222,170.42	0.00	0.00	
85	Skyline	Exterior Walkway Lighting	I.T.2	72,586.35	72,586.35	0.00	0.00	
86	Skyline	Bldg 1 Administration/Fine Arts	I.A	851,735.55	840,755.55	0.00	10,980.00	
87	Skyline	Bldg 2 Student Center	I.O/P/Q	268,166.00	268,166.00	0.00	0.00	
88	Skyline	Utility Infrastructure Upgrade	I.L/M/T.1&2; II.B	3,055,624.76	3,049,199.78	6,424.98	0.00	
89	Skyline	Fire/Life Safety	I.G-H/T.1; II.B/D	3,280.34	3,280.34	0.00	0.00	
90	Skyline	Parking/Sidewalk Upgrades	I.M	632,966.82	632,966.82	0.00	0.00	
91	Skyline	Landscape Upgrades	I.R.S	23,906.95	23,906.95	0.00	0.00	
92	Skyline	Exterior Painting	I.O	137,256.83	137,256.83	0.00	0.00	
93	Skyline	Wayfinding Signage	I.N	40,049.06	40,049.06	0.00	0.00	
94	Skyline	Bldg 16 Child Development Center	I.O/P/Q	94,521.44	94,521.44	0.00	0.00	
95	Skyline	Roofing/Waterproofing	I.A/O	287,488.58	287,488.58	0.00	0.00	
96	Skyline	Bldgs 9-10 Automotive Technology	I.O/P/Q	52,560.79	52,560.79	0.00	0.00	
97	Skyline	ADA Accessibility Plan	I./J/L/M/N/Q.	46,181.96	46,181.96	0.00	0.00	
98	Skyline	Zone Controls	I.T.5,6	505,503.75	505,503.75	0.00	0.00	
99	Skyline	Access Controls	I.Q	261,902.00	250,263.99	0.00	11,638.01	
100	Skyline	Emergency Building Repairs	I.A,C-F,J,T1-4	62,846.93	0.00	0.00	62,846.93	
101	Skyline	Building 7 Allied Health	I.O/P/Q	1,602,572.39	459,834.80	355,292.19	787,445.40	
102	Skyline	Construction Management		524,430.40	524,430.40	0.00	0.00	
103	Skyline	Bldg 14	I.O/N	1,516.36	1,516.36	0.00	0.00	
104	SKYLINE COLLEGE PROJECT TOTAL			58,823,945.41	57,284,618.75	373,124.18	1,166,202.48	
105	GRAND TOTAL			\$207,000,000.00	\$203,379,437.10	\$1,672,705.21	\$1,947,857.69	

NOTES:

1. Includes program/project management, assessment Dbase, aerial topographic surveys, blueprint conversion expense.
2. Projects in Measure C that have been carried over and/or expanded and have funding in Measure A.
3. This amount will be offset by contingency funds, state and local funding, or scope changes.